

Massachusetts Water Resources Authority

Metropolitan Water Tunnel Program

Tunnel Program Update

Presented to MWRA Advisory Board



Metropolitan Water Tunnel Program Purpose

- Our current Metropolitan Tunnel System, servicing the Boston area, is in need of repair
- The tunnels, valves, chambers & pipelines are between 50 80 years old











- Currently we cannot maintain our tunnel system east of Shaft 5 in Weston because a <u>shutdown of the</u> <u>entire</u> Metropolitan Tunnel System would be required
- The **Metropolitan Water Tunnel Program** will <u>solve that problem</u> by creating a redundant water tunnel system allowing the old system to be completely taken offline for inspection, maintenance, and repair
- In the mean time, a series of interim improvement projects are underway to reduce the risk of failure of surface components of the existing Metropolitan Tunnel System



Metropolitan Redundancy Interim Improvement Projects

- Commonwealth Ave Pumping Station Improvements completed in 2021, \$8.0M
- Tunnel-Shaft Pipeline Improvements
 - Shafts 6, 8, and 9A, completed in 2020, \$2.2M
 - Shaft 5, awarded in Feb 2024, \$5.4M
 - Shaft 7, 7B, 7D, and 7D, ~2026, est. \$8.6M
 - Shaft 5 building, ~2026, \$3.3M
 - Shaft 9, ~2028, \$13.6M
- WASM 3 Rehabilitation
 - 2.5 miles completed in May 2023, \$20.5M
 - 0.6 miles in design, NTP May 2025, ~\$13.8M
 - 6.5 miles (future), NTP Jul 2030, ~\$80M
- Low Service Pressure Reducing Valve Improvements, \$12.2M
- Section 101 Waltham Pipeline Extension, ~40% complete, \$32.7M



WASM 3 – pipe replacement



New Pumps at Commonwealth Avenue



36" pipe & thrust block @ Lexington St & Totten Pond Rd



Massachusetts Water Resources Authority

Metropolitan Water Tunnel Program

Preliminary Design and Environmental Impact Report



Preliminary Design and Environmental Impact Report


- Preliminary Design Report
 - 15 miles of deep rock tunnel
 - 100 Year Service Design Life
 - Preliminary tunnel alignment and profile, valve chambers and surface pipeline connections
 - Construction contract packaging and sequence approach
 - Updated construction cost estimate and construction schedule
- Massachusetts Water Resources Authority

 Metropolitan Water Tunnel Program
 Final Preliminary Design Report
 December 2023

 MINIBA Contract 7159

 Prepared by:
 CDM Smith in association with
 VIIO and JACODS

- MEPA filings and Environmental Impact Reports
 - Environmental Notification Form
 - Draft Environmental Impact Report
 - Supplemental Draft Environmental Impact Report
 - Final Environmental Impact Report
 - FEIR submitted to EEA February 2024





Preliminary Design & EIR – Performed in Parallel


Key Objectives:

- Shaft site selection
 - Meet system hydraulic requirements, provide full redundancy
 - Provide sufficient space for temporary construction staging and permanent infrastructure
- Establish tunnel alignment (both horizontal and vertical)
 - Minimize overall tunnel length
 - Avoid geo-hazards when possible
 - Maximize length of unreinforced concrete liner
 - Establish readily constructible tunnel segment lengths
- Avoid, minimize, and mitigate impacts to the environmental and communities to the maximum extent practicable
- Establish construction sequence and packaging
 - Promote good competition by qualified bidders
 - Balance risks



Shaft Site Selection Objectives

- During Construction
 - Sufficient size for construction
 - Locate away from sensitive receptors and abutters
 - Close to major highway
 - Near receiving water
- After Construction
 - Landscaped and secured
 - Periodic site visits and maintenance
 - Good neighbor



Shaft Site During Construction



Shaft Site After Construction

Shaft Sites

Construction Shaft Sites

- WASM 3 Connection, Waltham
- 190/195 Interchange, Weston
- Highland Ave/I95 Interchange, Needham
- American Legion, Mattapan

Connection Shaft Sites


- Lexington St Pump Station, Waltham
- Cedarwood Pump Station, Waltham
- Hegarty Pump Station, Wellesley
- St. Mary Street Pump Station, Needham
- Newton Street Pump Station, Brookline
- Southern Spine Mains, Boston

Final shaft locations subject to permits and real estate acquisition

* Non MWRA Pump Station



Required Connection (required for system redundancy) Secondary Connection (provides local benefit) Construction Shaft (South Tunnel Isolation)





Tunnel Alignment & Segments

Objective:


- Establish tunnel alignment (both horizontal and vertical) to minimize overall length and maximize unreinforced concrete permanent liner system
- Avoid/minimize mining through difficult ground conditions where possible
- Select segment lengths to shorten overall construction duration and provide added operational flexibility
- Control construction costs by combining tunnel segments into contract packages that minimize contract interfaces and encourage construction flexibility





Geologic Conditions Influence Tunnel Alignment and Construction


Beginning of Preliminary Design



Final Design Stage geotechnical investigations will add to our understanding of geologic conditions and will be used to refine tunnel alignment, construction methods, schedule and costs

End of Preliminary Design


- Crossing 4 major fault systems
- Poor quality rock w/ thick overburden found in Waltham
- Adjusted tunnel alignment to avoid geo-hazards
- Adjusted estimated tunnel mining production rate to reflect conditions






Tunnel Alignment, Segments, and Contract Packaging


- 15 miles of deep, hard rock, pressure tunnel, 250 to 500 feet deep
- Three launching and three receiving shafts
- Three tunnel segments (4.8, 3.4 and 6.8 miles long)
- Six intermediate connection shafts
- Alignment has been adjusted to avoid known geo-hazards
- Two tunnel construction packages
 - North Tunnel (Segment 1)
 - South Tunnel (Segments 2 & 3)
- Contract package sizes should promote good competition






























Tunnel Boring Machine






Source: www.robbins.com

Source: www.herrenknecht.com

- Cutterhead grinds the bedrock into small pieces
- Conveyors move the broken rock to the back of the TBM
- Self propelled grippers push to side of tunnel, jacks propel forward
- Bedrock is self supporting or supported with rib (rib erector), rock bolts (rock drill), and shotcrete
- Probing and grouting is used to control groundwater






Launching / Receiving Shaft Construction



- ~25' 40' diameter, ~250' 400' deep
- Launching shaft is the <u>only access</u> to the tunnel until breakthrough into the receiving shaft
- Constructed by drill and blast methods
- "Cavern" at the bottom of launching shaft is where TBM will be assembled








Intermediate Shaft Construction

- Intermediate connection shafts are smaller diameter
- Use raised bore shaft construction method where possible
- Sequence of Construction (after tunnel has passed below):
 - (1) Auger drill through soil
 - (2) Install steel casing through soil
 - (3) Drill pilot hole in rock
 - (4) Ream larger hole in rock spoil drops into and is removed from the tunnel
 - (5) Install shaft lining
- Benefits of Raised Bore Shaft Method:
 - Smallest footprint at the surface
 - Most excavate is removed from inside the tunnel which limits hauling from the site
 - No blasting
 - Not 24/7



Excavated rock drops into tunnel and is transported to and removed from the launching shaft



Potential Permits and Approvals

Federal

- National Pollutant Discharge Elimination System (NPDES) Construction General Permit (CGP)
- NPDES Dewatering and Remediation General Permit (DRGP), if needed
- Section 404 Department of the Army Permit (General and Preconstruction Notice)

Commonwealth of Massachusetts

- Massachusetts Environmental Policy Act (MEPA) Review
- Massachusetts Historical Commission (Massachusetts General Law Ch. 9, Section 26-27C)
- Highway Access/Construction Access Permits
- MBTA Right of Way Access License Agreement
- Natural Heritage Endangered Species Program
- Water Management Act Permit
- Chapter 91 Licenses
- Superseding Order of Conditions, upon appeal
- Section 401 Water Quality Certificate
- Distribution System Modification
- Land disposition/easements
- Article 97 Land Disposition Legislation

Municipal

- Wetlands Protection Act Order of Conditions
- Roadway Access Permits/Street Opening Permit
- Hydrant Permit
- Drainage Discharge Permit





Environmental and Community Impacts

Avoid, minimize, and mitigate impacts to the environmental and communities to the maximum extent practicable:

- Shaft site selection considered land use, traffic, noise, hauling routes, proximity to sensitive receptors, EJ communities, etc.
- Prioritized public land (MWRA, DCR, MassDOT) and communities that directly benefit from the Tunnel Program
- Construction methods selected to minimize impacts where possible (e.g., TBM, raise bore shaft construction method)
- Solicited stakeholder input throughout the process to help understand impacts and inform decisions
- Locating launching shaft sites along major highways and near receiving water was key to minimizing impacts
- Shaft sites selected should avoid the need for costly mitigations

Construction impacts are temporary

Redundant water supply is a <u>long-term</u> benefit



Community & Stakeholder Outreach

- Met with 10 communities in the study area
- Established a Working Group with representative from each community
- Numerous meetings with the 7 communities in which the tunnel will be constructed:
 - Town Management, Public Works, Public Safety/Fire, Conservation Commission, etc.
- Multiple meetings with key stakeholders and permit agencies:
 - EEA, DEP, MassDOT, DCR, DPH, DYS, UMass and DCAMM
- Met with numerous organizations, businesses & private property owners to coordinate field work
- Met with community interest groups
 - WLT, CRWA, neighborhood groups and others
- Established a Website https://www.mwra.com/mwtp.html and email address (for questions) Tunnels.info@mwra.com
- Created multiple Fact Sheets available in 4 languages
- Outreach will continue throughout design and construction



Metropolitan Water Tunnel Program

Through the Metropolitan Water Junnel Program, the Massachusetts Water Resources Authority (WWRA) will construct two new water supply tunnels that will allow our aging ceiting water tunnel system to be rebublistated without interrupting service. Implementing the Program will require construction of deep shaft ock tunnels, and more surface valve water. Said nighting controlled in facilities.

Most of the construction will lake place deep below the surface, as the tunnel boring machine (TBM) excave through rock up to 400 feet underground. However, several shafts will connect the tunnel to the surface. allow the TBM to enter and exit the tunnel, while connection shafts provide tent tunnels to our existing water transmission system and to the local

fr
hafts to be constructed at
by up to 350 feet deep and
fing areas for tunnel
e shafts may be required.
of land around the
pport TBM assembly, tunnel
redding, water handling, and
struction, approximately 1.5



ter handling, and approximately 1.5 top of shaft dines that will

> neter by up to 350 feet deep and are located at the end of the he TBM from the ground once it has completed mining and ution system. Two or three receiving shalls may be required face of receiving shalfs during construction to support

ately 5 to 10 feet in diameter by up to 350 feet deep shafts along the tunnel to connections between the tunnel and existing water distribution system stations. Approximately six connection shaft sites are planned, each requiring of for construction, depending on the construction method. After construction seed for the permanent top of the shaft/valve vault and near surface.

halts, the ideal site needs to be large enough to support planned constructions, close to a body of voter for discharge of treated voters, near MWRA's princetions essier, and, as far as possible from environmental, historic, or ion shaft sites require less land and construction activities necessarily and account of the princetion activities are less, the ideal king water inferioritecture (pipelmen or pump stations) as well as locating



MWRA's Metropolitan Water Tunnel Program Potential Traffic Impacts Fact Sheet

ough ilie Metregolitan Water Tunnd Program, the Massachusetis Water Resources Authority (MWRA) will construct new water supply tunecis that will allow our aging cessing water tunned system to be rehabilitated webhaut reguling service implementable, the Program will require contenction of deep shafts, tunnels, and ours surface valve

the transformer with any purchessors for some specific processing and the processing and the processing of the processing and t




About MWRA's

Metropolitan Water Tunnel Program How Is A Tunnel Constructed?

Through the Metupolitan Wider Tunnel Program, the AWRA will construct two now under simply traineds that will allow our aging colding water tunnel system to be rehabilitated without interrupting service. Implementing the Program will reprice construction of deep shafts, tunnels, and nor surface valve undis, and pipcifin countexton facilities. This Fazz Sweet provides a description of these downsts and some typical constructions modeled that will be used to complete the Program.


Types of Lunnel Shaft Construction will start

surface to the depth of the humed. These types of shells will be constructed, each with a different function during construction, comprising learnching shafts, comaction shafts, and receiving shafts. When the humed is in operation, these shafts will provide the connections from the new tunnels to our existing water (ransmission system and to the local communities that we serve.



Launching Shaths are the langed alternater alorts to be constructed for the Program and will provide the primary staging from these constructions. A minimum of approximately 40 for 11 solarests. Two theor of beast types of shaths may be required. A minimum of approximately 40 for 1 solarest of lands are required in the order of lands and the surface of lands are remaining in the solar lands of lands are required for the surface of lands are remained in the solar land of lands and the solar land of lands are remained. It will be a surface of lands are remained in the solar lands and the solar lands are remained in the solar lands and the solar lands and the solar lands are remained as a solar lands are remained to the solar lands are remained as a solar lands and lands are remained as a solar lands are re ier place? y tunnels will be mostly constructed several hundr tily around up to seven launching/receiving shaft s

pply traineds will be mostly constructed several hundred feet below ground, surface-level martly around up to seven hundridgecestings plant lakes and so construction shart sizes was selected to avoid and minimize construction truck traffic in addition to considerations turnuarily impacts.





Key Characteristics of the 2017 Two-Tunnel Concept Maintained

- Hard rock pressure tunnels
- Two separate tunnels:
 - One begins in Weston and ends in Waltham (North Tunnel)
 - One begins in Weston and ends in Mattapan (South Tunnel)
- TBM excavation with two pass construction method
- Set horizontal and vertical alignment to maximum unreinforced concrete liner, limit


steel liner

- Probing and grouting to control ground water
- Buried top of shaft structures and valve vaults
- Meets goal of full redundancy





Key Changes Since 2017 Concept




2017 (Two-Tunnel Concept):

- 14 miles, 2 segments, 2 TBM's
- Four intermediate shaft
- One double launching shaft site at 190/195
- Two receiving shafts (Waltham & Mattapan)

2023 (Preliminary Design / FEIR):

- Accounts for land availability and environmental impacts
- Accounts for geologic conditions
- 15 miles, 3 segments, 2 or 3 TBM's
- Six intermediate shafts, 1 large connection shaft, 2 connector tunnels
- Two launching shaft sites at Highland Ave, one at 190/195
- Three receiving shafts (Waltham, 190/195, Mattapan)





2017 Two-Tunnel Concept vs. 2023 Preliminary Design/FEIR

- Benefits of 2023 Configuration:
 - Improves construction packaging
 - Reduces construction schedule
 - Reduces construction contract interfaces
 - Reduces risks
 - Improves community supply resilience
 - Provides added long-term operations capability
- Accounts for land availability
- Accounts for geologic conditions
- Avoids/minimizes/mitigates environmental and community impacts, to the extent practical
- Prioritizes construction sequence to match largest need for redundancy (South Tunnel first)
- Establishes construction contract packaging that should promote good competition
- Constructible tunnel system that will meet redundancy goals



Massachusetts Water Resources Authority

Metropolitan Water Tunnel Program

Tunnel Program Look Ahead



Critical Path Tasks

- Geotechnical Investigations
- Land Acquisitions
- Community/Stakeholder Agreements (MOU's)
- TBM Power Supply





Geotechnical Explorations

Understanding geologic conditions are <u>essential</u> to a successful rock tunnel:

- More than ½ the Tunnel Program cost is associated with making a hole through the ground
- Crossing at least 4 major fault zones
- No previous deep borings along portions of both tunnel alignments
- TBM's will be built for the specific ground conditions
- Takes ~8 weeks to fully drill & test a deep rock boring
- Test boring locations will be increasingly difficult to access as design progresses
- Currently ~40% complete with planned deep test boring program
- Have encountered a few unexpected conditions:
 - Poor quality rock with thick overburden through portions of Waltham / North Tunnel
 - Small amount of naturally occurring asbestos has been found in 3 rock formations along South Tunnel
- Core Storage Facility in Needham allows for accelerated processing of data






Land Acquisitions

- 13 shaft sites -
 - Larger temporary staging area and smaller permanent facility footprint
 - MWRA owns 3 shaft sites & has partial control of 2 shaft sites already
- Pipeline easements ~6,000 ft
- Permanent surface access easements ~9 sites
- Subterranean easements ~600 individual properties
- ~3.8 acres of land for permanent facilities will require Article 97 legislation
- Land purchases/easements will be based on appraised value and negotiations
- Own in fee (most sites) or permanent easement (MassDOT)
- Land acquisitions will require Board approval



Land Acquisitions & Article 97 Properties






Community/Stakeholder Agreements (MOU's)

Topics may include:

- Land acquisitions
- Permitting and local regulations
- Public safety and emergency response
- Water supply contingency
- Work hours, hauling hours and routes, traffic management
- Dust and noise control, blasting and vibration control
- Connections to community water systems
- Mitigations and final site conditions (fencing, lighting, landscaping, etc.)
- Expect to execute MOU's with 7 communities (Waltham, Weston, Wellesley, Needham, Newton, Brookline & Boston)
- Expect to have agreements/MOU's (or similar) with DCR, MassDOT, and DYS related to land acquisitions
- All MOU's will be presented to the Board for approval





Emergency Response


- Shafts in six (6) communities, tunnel alignment beneath seven (7) communities
- Advance coordination to ensure coordinated emergency response during construction
- Staff have had three (3) meetings with community Emergency Responders:
 - Uniqueness of the underground construction environment and its hazards
 - Anticipated role and responsibilities of the MWRA tunnel contractors and community Emergency Responders
 - Tunnel Contractors to provide all OSHA required tunnel rescue resources (2 teams)
 - Community Emergency Responders assume incident commend on the surface and, if needed, support underground for extrication and medical care
 - Training and equipment needed by the community Emergency Responders throughout tunnel construction
- Emergency response coordination needs to be tailored to the supporting communities' capabilities and size
- MWRA resources will be needed to ready the community Emergency Responders
- MOU's between MWRA and each community will include emergency response support







TBM Power Supply



190/195 - Tandem Trailer Launching Shaft Site:


- ~3.2 miles of new duct bank & cable
- Coordinating with ongoing MassDOT project along Route 30
- Through Waltham, Newton & Weston

Eversource will design and install all new duct bank & cable

MWRA and Eversource will enter into an agreement addressing completion schedule and compensation, subject to Board approval Power supply will remain and provide added resilience to the power grid


Highland Ave Launching Shaft Sites:

- ~1.7 miles of new duct bank & cable
- ~2.2 miles of reused duct bank & cable
- All within Needham






Tunnel Program - Critical Path Schedule





Tunnel System – Construction Schedule Look Ahead





Metropolitan Water Tunnel Program



Thank You!